

# Island County Water Well Information



**WellKey: 89F**

## General Information

Owner Name (log): Frank Alatorre

DOE Tag: APH150

DOE NOI:

DOE ID

**64248**

Well Address:

Well Parcel:

Served Parcel:

Horiz/Vert Accuracy: GPS / DEM

Site Type: Well

USGS ID: [481748122313905](#)

SWI Rating: Low Risk



## Construction Information

Construction Date: 10/06/81

Driller Name: Dahlman Pump


LS Elevation: 152 ft. MSL

Depth Well: 246 ft.

TD Elevation: -94 ft. MSL

WL Measurements: [1 measurement \(Click to View\)](#)

WL Elevation: 52 ft. MSL



## Water Quality Information

Water Samples: [5 samples \(Click to View\)](#)

Avg/Med/Max Arsenic: 0.003 / 0.00275 / 0.005 mg/l

Avg/Med/Max Chloride:

Avg/Med/Max Hardness:

Avg/Med/Max Nitrate: 0.16 / 0.175 / 0.25 mg/l

Bacteria Samps (distribution): [7 samples \(Click to View\)](#)

## Public Water System Information

Pws Name: Alatorre Acres Water System

PwsID: [05779](#)

Approved Connects: 4

Pws Source #: SO# 1

Pws Source Name: WELL #1 APH150

Depth/  
Elev(ft)

0/152

50/102

100/52

35p 150/2

200/-48

246/-94

Note: Underlined items in **bright blue** are hyperlinks to additional information / resources.  
Questions? Contact the [Island County Hydrogeologist](#), or visit the [Hydrogeology Web Page](#).

Report Generated: 12/20/2020