

**FULL INTERSECTION CLOSURE IS IN EFFECT  
DETOURS ARE REQUIRED and OPTIONAL ROUTES ARE SIGNED**

On February 17, 2020 construction began with the Contractor, Strider Construction, Inc., securing erosion control measures, clearing and grubbing, removing abandon water and gas lines and grinding the asphalt on Crescent Harbor Road and Regatta Drive.

Excavation to lower Regatta Drive began immediately and is 90% complete.



Soil nails were installed in the embankment along Regatta Drive, followed with the framing of the retaining wall.



Three layers of concrete were applied to the wall and it was completed March 27th.



New storm sewer drain pipe and catch basins have been installed to capture storm water runoff. The storm system will include a pretreatment catch basin and underground detention vault.





Excavation for the underground detention vault has been completed.

The project is currently on schedule. Barring any uncontrollable events, we anticipate having the road open by mid to late June.